

Project Update Foothills Medical Centre (Calgary)



Overview

- In this year's Capital plan, the province has allocated \$17 million over the next two years to complete construction activity at the Foothills Medical Centre.
- The project will meet increasing surgical demands in the Calgary area, address a shortage of intensive care beds with the new Intensive Care Department and help address ongoing over capacity issues at the Trauma Centre for southern Alberta.
- The project includes the:
 - eight-story McCaig Tower containing surgical processing, an intensive care unit, surgical suites, inpatient beds, outpatient clinics, a diagnostic imaging suite and a rooftop helipad (**completed in June 2010**);
 - new space for the Calgary Lab Services, including anatomic pathology (**completed in July 2015**); and
 - renovations to impacted hospital departments within the existing Foothills Medical Centre main building including the Emergency Department and Calgary Lab Services.

Construction Update

- The renovations to impacted hospital departments consists of five phases:
 - Phase 1 - The addition of an atrium (**completed September 2011**);
 - Phase 2 - General admitting, minor procedure rooms, and administration space (**completed September 2013**);
 - Phase 3 - Triage, emergency medical services, emergency admitting, the waiting area, and patient treatment spaces (**completed September 2015**);
 - Phase 4 - Isolation, gynecological and monitored patient treatment spaces (**completed April 2016**); and
 - Phase 5 - Includes the emergency department, staff administration area and the monitored patient treatment spaces.
- Final Phase of construction:
 - Monitored patient treatment spaces are underway;
 - Flooring installation is underway;
 - Plumbing fixtures installation is underway;
 - Wall protection, wire pulling, off-site millwork and drywall ceiling installation has started; and
 - Head wall installation is started.

Next Steps and Upcoming Activities

- Continue construction of monitored patient treatment spaces and support space.
- Complete drywall ceiling, flooring and wiring installations.
- Complete installation of low-voltage systems: building management system, security, nurse call, fire alarm and data systems.
- Construction is expected to be completed and turned over to Alberta Health Services in early 2018.

October-November 2017

