

Project Update

Grande Prairie Regional Hospital



Overview

- The 2018 Capital Plan allocated \$362 million over next five years for the new Grande Prairie Regional Hospital. The entire project is expected to be completed in 2023.
- The project will not only meet the immediate needs of the community, but provide capacity for future expansion.
- The hospital will include a health care training facility in partnership with the Grande Prairie Regional College.
- The existing Queen Elizabeth II Hospital will continue as a health care facility providing ambulatory primary care and community health services.

Hospital services

- Emergency department
- Ambulatory care department
- Cardiac/respiratory department
- Rehabilitation & spiritual care
- Cancer Centre including day treatment and radiation therapy
- Neonatal intensive care unit
- Pharmacy services
- Health care training areas
- Operating rooms (ability to expand)
- Laboratory services
- Intensive/cardiac care inpatient unit
- Medical/surgical inpatient units (ability to expand)
- Obstetrics inpatient unit
- Pediatric inpatient/outpatient unit
- Diagnostic imaging including MRI and future expansion capability

Construction Update

- The exterior shell and base building mechanical and electrical work is approximately 98% complete.
- Construction on interior fit-out is close to 70% complete; this includes framing, drywall, mechanical and electrical work.
- Primary wall framing is completed and secondary wall framing is nearing completion.
- Landscaping and electrical work is 65% complete.

Next Steps and Upcoming Activities

- The building envelope and shell work has been completed.
- Construction will continue on the building interior.
 - Interior secondary wall framing will be completed in the next few months and boarding is well underway.
 - Interior mechanical and electrical rough-ins continue to be installed throughout the building, including piping rough-in to rooms.
 - Finishing trades will continue with constructability mock-ups and proceed with final installations throughout the building.
- Site and landscaping work is anticipated to be completed in the summer of 2018.

May-July 2018

