

Project Update Calgary Cancer Centre (CCC)



West panoramic view of the construction site, July 16, 2018.

Overview

- The Calgary Cancer Centre is a priority project for the Alberta Government that will deliver a first-class health care facility and academic centre for the delivery of cancer services in southern Alberta.
- The 2018 Capital Plan allocated \$1.4 billion over next five years to increase cancer care capacity in Calgary and southern Alberta by consolidating and expanding upon existing services that will deliver integrated and comprehensive cancer care.
- The Calgary Cancer Centre is being constructed at the Foothills Medical Centre to allow cancer care to be integrated with current key programs and services.
- Construction has started and is scheduled to be completed in 2022, with the new facility expected to be opened to the public in 2023.
- The new Calgary Cancer Centre is part of a comprehensive infrastructure strategy for cancer treatment in Calgary that includes both inpatient and outpatient services that include:
 - Outpatient cancer clinics
 - Inpatient unit beds
 - Operational and clinical support services
 - Clinical trials unit and research laboratories
 - Systemic and radiation treatment services
 - New on-site parking
- The CCC will achieve no less than LEED Silver Certification and exceed National Energy Code for Canada for Buildings (NECB) requirements.

Design/Construction update

- The project schedule is on track and construction is progressing with foundation, excavation.
- Three construction cranes are in operation and a fourth will be erected shortly.
- Parkade slab work is underway.
- Construction on the Bone Marrow Transplant Unit interim renovation is well underway and it is expected to be completed in the spring of 2019.

Scheduled Milestones

- | | |
|-------------------------------------|-----------|
| • Project construction: | 2017-2022 |
| • Operational commissioning by AHS: | 2022-2023 |
| • Public opening (anticipated): | 2023 |

Next Steps and Upcoming Activities

- Excavation is nearing completion.
- Concrete work is in progress. Daily concrete pours are occurring at the lower levels of the parkade.
- Construction of the parkade will continue through the remainder of 2018.
- Continue stakeholder engagement initiatives.

August-October 2018

