

Project Update

Fort McMurray Continuing Care Centre (Willow Square)



Overview

- Construction of the \$110 million Willow Square Continuing Care Centre is well underway and is expected to be completed in the fall of 2019.
- When completed, Fort McMurray will have a modern continuing care centre that will meet the community's needs now and well into the future.
- The project calls for 144 spaces (36 spaces will be shelled for future development).
- Opening is anticipated in the spring of 2020.
- Seventy percent of the Willow Square site will house the continuing care project and the remaining 30 percent of the land has been set aside for the future development of an "aging-in-place" project.

Status updates

- Construction started in March 2018.
- Piling work has been completed.
- Land consolidation was completed.
- Construction crane has been installed and steel fabrication work is underway.
- Steel work activity has started on the third floor.
- Construction is continuing with foundation and site services work.

Next steps and upcoming activities

- Complete design reviews.
- Complete foundation and site services work.

Key project milestones

- Construction started – March 2018
- Construction to be completed – Fall of 2019
- Anticipated opening – Spring of 2020.

December 2018-January 2019

