

## Project Update Calgary Cancer Centre (CCC)



*West panoramic view of the construction site, October 21, 2018.*

### Overview

- The Calgary Cancer Centre is a priority project for the Alberta Government that will deliver a first-class health care facility and academic centre for the delivery of cancer services in southern Alberta.
- The 2018 Capital Plan allocated \$1.4 billion over next five years to increase cancer care capacity in Calgary and southern Alberta by consolidating and expanding upon existing services that will deliver integrated and comprehensive cancer care.
- The Calgary Cancer Centre is being constructed at the Foothills Medical Centre to allow cancer care to be integrated with current key programs and services.
- Construction has started and is scheduled to be completed in 2022, with the new facility expected to be opened to the public in 2023.
- The new Calgary Cancer Centre is part of a comprehensive infrastructure strategy for cancer treatment in Calgary that includes both inpatient and outpatient services that include:
  - Outpatient cancer clinics
  - Inpatient unit beds
  - Operational and clinical support services
  - Clinical trials unit and research laboratories
  - Systemic and radiation treatment services
  - New on-site parking
- The CCC will achieve no less than LEED Silver Certification and exceed National Energy Code for Canada for Buildings (NECB) requirements.

## Design/Construction update

- The Calgary Cancer Centre project is on budget and on schedule.
- All four tower cranes are in place and operational.
- Excavation has been completed.
- Construction continues on the underground parkade on levels B5 through B3.
- Duct bank installation on Hospital Drive is nearing completion.
- Construction on the Bone Marrow Transplant Unit interim renovation are well underway and it is scheduled to be completed in December 2019.

## Scheduled Milestones

- Project construction: Late 2017-2022
- Operational commissioning by AHS: 2022-2023
- Public opening (anticipated): 2023

## Next Steps and Upcoming Activities

- Concrete work continues with formwork and daily concrete pours are occurring at the lower levels of the parkade.
- Construction of the parkade will continue through the remainder of 2018.
- Stakeholder engagement initiatives continue.

December 2018/January 2019

